



# CITY OF CORAL GABLES

## PUBLIC SAFETY BUILDING CONSTRUCTION UPDATE

SEPTEMBER 2019

### CONSTRUCTION PROGRESS

With Hurricane Dorian threatening South Florida at the beginning of the month, the project team followed the Weitz weather safety plan to prepare the site. Preparations included organizing the site by gathering loose pipes and materials and bundling them together. The team also secured temporary power to the building.

The second pour on the 6th floor roof is scheduled for early September. The cooling towers have arrived and are set in place on the fifth floor. Additional air conditioning units will arrive and be installed towards the end of the month. Road closures on Salzedo Street can be anticipated this month as the oil interceptor underground tank will be installed the second week of September.

